Completion Report

1	Name of Wok	Providing infrastructure Programmes to SC/ST communities in Dasarahalli Zone
2	Sanctioned Estimate No.& Date	CE/DZ/TS/107/22-23 Dt. 14.01.2022
3	Head of Acount which is Chargeable	
4	Enstrument Order No. & Date	P-2415
5	Name of Contractor	EE/DD/WO/167/22-23, Dtd:29.03.2023
6a	Time Stipulated for Completion of work	Anand Naidu D
b	Delay in execulation of work	90 Days
7	Measurement recorded in MB	–
	Page No	4881/19-20
8	check Measurment of the Asst	488044 - 488047
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	Asst.Executive Enginner
10	a)Assistant Engineer	T.Dasarahalli Sub Division
	b) Asst. Exe. Engineer	Venkateshappa
		Venkateshappa (C/C)

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
85.00	80.33 Lakhs.	–	4.67 Lakhs

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

Executive Engineer (Dasarahalli)
Bruhat Bengaluru Mahanagara Palike

Scanned with OKEN Scanner